

TURNER / HMC
San Jose Unified School District
Program Management Services – Measure ‘F’

Update at 8/6/03

<input type="checkbox"/> <u>Issues</u>	<u>Status</u>	<u>Action</u>
Modular Buildings survey	complete	available for review following meeting
Materials Standard	complete	available for review following meeting
Educational Specification (Ed Spec) complete		available for review following meeting
Procedures Manual	draft submitted to Sjud	incorporation of comments by Sjud and Perf. Aud. is underway completion by 8/15/03
Standards Manual	draft submitted to Sjud	incorporation of comments by Sjud and Perf. Aud. is underway completion by 8/15/03
Updated Master Schedule	draft submitted to Sjud	available for review following meeting final check/review underway; completion by 8/15/03
Program Cost Summary	draft submitted to Sjud	available for review following meeting final check/review underway; completion by 8/15/03
Cash flow presentation (by Quarter) draft submitted to Sjud		final check/review underway; completion by 8/15/03
Web-posting of the Q&A sheets	interim list submitted	final check/review underway; completion by 8/15/03
Various analyses underway	in process	review/analysis of site plans as to square footage, portables utilization, play and instructional requirements develop cost estimating model for S.I.P. work at Schematic Design level finalize budget/cost reporting model and interface with Sjud Graystone E.S. open-plan reconfiguration options Student Lockers analysis
<input type="checkbox"/> <u>Next steps</u>		
	complete Implementation Plan components as listed above initiate design of 1 st projects final submittal, review and approval	