

Update for 12/16/02 CBOC meeting

□ **Site Assessments / Estimating - (Turner)**

- 32 schools visited and ‘prepared’ for the assessment tour
- 21 schools toured and assessed
- 3 draft estimates performed

□ **Cost Model - (Turner)**

- Summary of Project Cost –

□ **Facility Materials Standards Update - (HMC)**

- (E) Standards have been reviewed with the District.
- Roofing standard changes have been discussed with RJ Randall Assoc.
- Door hardware standards will be reviewed with District Hardware consultant on 12/20.
- Landscape standards will be reviewed with Landscape Architect.
- A Draft Materials Standards Binder will be presented to the District for review on 1/8/03.
- District to review Draft.
- Final draft for inclusion in the Implementation Plan on the week of 2/3/03

□ **Educational Planning Specifications Update - (HMC)**

- Met with Education Directors to discuss committee selection.
- Kick off meeting on the week of 1/6/03.
- Follow up meeting with committee on the week of 1/20/03.
- Education Specification Draft completed for review by District by 1/31/03.
- District to review Draft.
- Final draft for inclusion in Master plan by the end of February.

Schedule of School contacts/visits		Binder Assembled - JCT	Fax request to visit Principal - SC	Initial visit with Principal - GL	'Thanks' e-mail #1 to Principal - GL	Assessment tour date(s) - EF	'Thanks' e-mail #2 to Principal - EF	TCCo data to SAC - EF, DW	MEP data to SAC - MH	HMC data to SAC - JF, DO	SAC estimate ret'd to SJ - 1st draft - MB	Assessments		
1	Allen Elementary School	X	11/4	11/14	11/15	11/25	11/26	12/3				Week of	Sites	Sum
2	Almaden Elementary School	X	11/15	11/19	11/19	11/21	12/2	11/22	11/27					
3	Bachrodt Elementary School	X	11/4	11/12	11/13	11/22	11/26	12/2	12/2	11/26		10/21	2	2
4	Booksin Elementary School	X	11/4	11/12	11/13	11/20	11/21	11/25		12/4		10/28	1	3
5	Canoas Elementary School	X	11/15	11/22	11/25	11/26	12/2	11/27	12/13			11/4	0	3
6	Carson Elementary School	X	11/4	11/7	---	11/14	11/15	11/20	11/20	12/4		11/11	2	5
7	Cory Elementary School	X	11/4	11/15	11/15	11/19	11/19	11/22	12/5	11/26		11/18	5	10
8	Anne Darling Elementary School	X	11/4	11/7	---	11/12	11/14	11/15				11/25	3	13
9	Empire Gardens Elementary School	X	currently in design/development									12/2	3	16
10	Erikson Elementary School	X	11/4	11/8	---	11/18	11/19	11/25	11/27			12/9	4	20
11	Galarza Elementary School	X	new school; Measure 'F' budget <\$60k									12/16	5	25
12	Gardner Elementary School	X	11/15	11/19	11/19		Jan '03 : Measure 'C' not started					12/23	0	25
13	Grant Elementary School	X	11/15	11/26	11/26		Jan '03 : Measure 'C' not started					12/30	1	26
14	Graystone Elementary School	X	11/15	12/5	11/27	11/27	12/2	12/13		12/5		1/6	3	29
15	Hacienda Elementary School	X	11/15	11/25	11/25	12/9	12/9	12/10	12/18			1/13	4	33
16	Hammer Elementary School	X	11/15	11/21	11/21	12/5	12/10	12/11		12/11		1/20	4	37
17	Hester Elementary School	X	10/10	10/18	10/18	10/24	11/4	11/4	12/2	11/26	12/12	1/27	2	39
18	Los Alamitos Elementary School	X	11/15	11/27	11/27	12/12	12/13	12/19	12/12	12/16				
19	Lowell Elementary School	X	11/22	11/25	11/26	12/10	12/10	12/13				RED = estimated		
20	Horace Mann Elementary School	X	currently under construction											
21	Olinder Elementary School	X	11/22	12/17	12/17	12/18								
22	Randol Elementary School	X	11/22	11/27	11/27	12/6	12/10	12/12	12/12	12/9				
23	Reed Elementary School	X	11/22	12/5	12/5	12/19								
24	River Glen Elementary School	X	11/22	11/26	---	12/3	12/10	12/6		12/3				
25	Schallenberger Elementary School	X	11/22	11/27	11/27	12/11	12/13			12/17				
26	Simonds Elementary School	X	11/22	12/3	12/3	12/20								
27	Terrell Elementary School	X	11/22	12/6	12/6	12/16	12/16							
28	Trace Elementary School	X	12/3	1/6										
29	Washington Elementary School	X	12/3											
30	Williams Elementary School	X	12/3	12/12	12/12	12/17	12/19							
31	Willow Glen Elementary School	X	12/3	12/12	12/12	1/3								
32	Burnett Middle School	X	12/3	12/5	12/6									
33	Castillero Middle School	X	12/3	12/13	12/13		Jan '03 : Measure 'C' not started							
34	Bret Harte Middle School	X	12/3	12/18	12/18									
35	Hoover Middle School	X	10/10	10/22	10/23	10/28	11/4	11/5	12/1	12/2	12/12			
36	John Muir Middle School	X	12/3											
37	Steinbeck Middle School	X	12/9	12/20										
38	Willow Glen Middle School	X	12/9	12/13	12/13	1/9,10								
39	Broadway High School	X	12/9	12/17	12/17	Measure 'F' budget <\$60k								
40	Crossroads High School	X	12/9											
41	Downtown College Preparatory	X	12/9			Measure 'F' budget <\$60k								
42	Gunderson High School	X	12/9											
43	Leland High School	X	10/10	10/15	10/16	10/22	10/27	10/30	11/8	X	11/15			
44	Liberty High School	X	12/9			Measure 'F' budget <\$60k								
45	Lincoln High School	X	12/9	12/13	12/13	1/7,8								
46	Pioneer High School	X	12/9	12/17	12/17									
47	San Jose High School	X	12/9	1/9										
48	Willow Glen High School	X	12/9	1/10										